

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
JANUARY 2024

| | CLIENT | LOCATION | PROJECT/SITE | MONTHLY STATEMENT | CONTRACTORS | CURRENT MANPOWER | PEAK MANPOWER | NEXT MEETING |
|--------------------|-------------------------|----------|------------------------------------|---|-------------|------------------|---------------|--------------|
| CAT 1 | Sabic UK Petrochems Ltd | Wilton | Teesside Improvement Project (TIP) | The site has reached 1.6 million safe hours since the project began. Civil work is 99% complete. This figure will not change until the project is completed. Mechanical work stands at 70% complete. E&I is currently at 46% complete. | 4 | 502 | 500 | 1.2.24 |
| CAT 1 BASIC | Vynova | Runcorn | Project Summer | Plans to increase the work schedule has now been agreed with Vynova and will be implemented over the coming weeks. FJ Booth has now finished on site and with B-Gen picking up any residual work requirements. No procedural matters reported. | 3 | 228 | 200-250 | 5.2.24 |
| | ReNew ELP | Wilton | Hydrothermal Upgrading Facility | Mechanical work will be completed by end of April 2024. E&I work should be completed by end April 2024. ReNew Project will be handed over to production end April 2024. However there may still be some commissioning work which falls outside of the scope of NAECI. | 3 | 54 | 85 | 5.4.24 |
| | ExxonMobil | Fawley | FAST Project | Mechanical peak projection has increased slightly. The project continues to make progress. | 4 | 194 | 290 | 7.3.24 |