

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
FEBRUARY 2024

	CLIENT	LOCATION	PROJECT/SITE	MONTHLY STATEMENT	CONTRACTORS	CURRENT MANPOWER	PEAK MANPOWER	NEXT MEETING
CAT 1	Sabic UK Petrochems Ltd	Wilton	Teesside Improvement Project (TIP)	Civil work is 99% complete. This figure will not change until the project is completed. The project is 72% complete. Overall Mechanical completion is tracking to end quarter 2/3. No procedural matters reported.	4	510	500	7.3.24
	Mitsubishi Chemicals UK	Saltend	Project Puma	The Supplementary Project Agreement was approved on 6.2.24.	TBC	0	300	TBC
CAT 1 BASIC	Vynova	Runcorn	Project Summer	BGEN project 59% complete. Engenda project 99% complete on Chlorine main only. Altrad works progressing. All contractors looking to escalate works to completion by September 2024. FJ Booth have now left the site. No procedural matters reported.	3	154	200-250	4.3.24
	ReNew ELP	Wilton	Hydrothermal Upgrading Facility	Mechanical work will be completed by end of April 2024. E&I work should be completed by end April 2024. ReNew Project will be handed over to production end April 2024.	3	54	85	5.4.24
	ExxonMobil	Fawley	FAST Project	Mechanical peak projection has increased slightly. The project continues to make progress. Welfare facilities and unprocedural action to be discussed at the next meeting	4	200	290	7.3.24