

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
JUNE 2024

	CLIENT	LOCATION	PROJECT/SITE	MONTHLY STATEMENT	CONTRACTORS	CURRENT MANPOWER	PEAK MANPOWER	NEXT MEETING
CAT 1	Sabic UK Petrochems Ltd	Wilton	Teesside Improvement Project (TIP)	The site has reached 2.2 million safe hours since the project began. Project is now 84% construction complete.	4	436	500	9.7.24
	Mitsubishi Chemicals UK	Saltend	Project Puma	The date of the first PJC has yet to be arranged. M&E works expected to commence in August/September 2024.	Nil	Nil	300	TBC
	North London Waste Authority	Edmonton	North London Heat and Power Project	The SPA was signed locally and approved by the NJC on 27.6.24. The first PJC will be held on 25.7.24.	Nil	Nil	600	25.7.24
CAT 1 BASIC	Vynova	Runcorn	Project Summer	Date of last meeting: 6.6.24. BGen at 76% complete in site installation works. Still some constraints affecting progress due to adverse weather conditions and unplanned variations. Due to the slippage, some works are being subcontracted to other contractors including Engenda.	3	154	200-250	4.7.24
	ReNew ELP	Wilton	Hydrothermal Upgrading Facility	PROJECT NOW COMPLETE				
	ExxonMobil	Fawley	FAST Project	The project continues to make progress and the Joint Forum next meets in August.	4	381	290	15.8.24