

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
APRIL 2024

| | CLIENT | LOCATION | PROJECT/SITE | MONTHLY STATEMENT | CONTRACTORS | CURRENT MANPOWER | PEAK MANPOWER | NEXT MEETING |
|--------------------|-------------------------|----------|------------------------------------|--|-------------|------------------|---------------|--------------|
| CAT 1 | Sabic UK Petrochems Ltd | Wilton | Teesside Improvement Project (TIP) | No LTAs or RIDDORs. 1.99m safe hours since project began. Project 78.1% complete. Mechanical Package 1 is 79.5% complete. Mechanical Package 2 is 85.6%, E&I Package 64.7% complete. | 4 | 536 | 500 | 8.5.24 |
| | Mitsubishi Chemicals UK | Saltend | Project Puma | The date of the first PJC has yet to be arranged. M&E works expected to commence in July/ August 2024. | TBC | NIL | 300 | TBC |
| CAT 1 BASIC | Vynova | Runcorn | Project Summer | Work on site is progressing well but some activities still remain behind due to prolong periods of inclement weather. | 3 | 268 | 200-250 | 13.5.24 |
| | ReNew ELP | Wilton | Hydrothermal Upgrading Facility | The system currently being pressure tested ready to hand over to the commissioning team. Project expected to be finished end May 2024. | 4 | 85 | 85 | 8.5.24 |
| | ExxonMobil | Fawley | FAST Project | The project continues to make progress and the Joint Forum next meets in June. | 4 | 260 | 290 | 6.6.24 |