

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
MAY 2024

	CLIENT	LOCATION	PROJECT/SITE	MONTHLY STATEMENT	CONTRACTORS	CURRENT MANPOWER	PEAK MANPOWER	NEXT MEETING
CAT 1	Sabic UK Petrochems Ltd	Wilton	Teesside Improvement Project (TIP)	No LTAs and no RIDORs during the period. Project is 81.2% complete. Transitioning from bulk build to systemisation work. Audit ok.	4	483	500	6.6.24
	Mitsubishi Chemicals UK	Saltend	Project Puma	The date of the first PJC has yet to be arranged. M&E works expected to commence in July/ August 2024.	TBC	Nil	300	TBC
CAT 1 BASIC	Vynova	Runcorn	Project Summer	There are still some constraints affecting progress, Weather conditions and unplanned variations are still impacting progress.	3	276	200-250	6.6.24
	ReNew ELP	Wilton	Hydrothermal Upgrading Facility	The system is currently being pressure tested ready to hand over to the commissioning team. It is expected that the project should be finished by end of May 2024.	4	85	85	TBC
	ExxonMobil	Fawley	FAST Project	The project continues to make progress and the Joint Forum next meets in June.	4	270	290	6.6.24