

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
SEPTEMBER 2024

	CLIENT	LOCATION	PROJECT/SITE	MONTHLY STATEMENT	CONTRACTORS	CURRENT MANPOWER	PEAK MANPOWER	NEXT MEETING
CAT 1	Sabic UK Petrochems Ltd	Wilton	Teesside Improvement Project (TIP)	The Client has suspended the project while at 92% construction complete. It is the Client's intention to complete the project at some point in the future.	4	447	500	N/A
	Mitsubishi Chemicals UK	Saltend	Project Puma	The date of the first PJC has yet to be arranged. M&E works are now expected to commence in Q1/25.	Nil	Nil	300	TBC
	North London Waste Authority	Edmonton	North London Heat and Power Project	Steel erection works have now commenced.	Nil	14	600	31.10.24
CAT 1 BASIC	Vynova	Runcorn	Project Summer	BGen at 86.6% complete in site installation works, and from this point the concentration will be on completions and handover.	3	243	200-250	10.10.24
	ExxonMobil	Fawley	FAST Project	The project continues to make progress and the Joint Forum next meets in December.	4	400	290	5.12.24