

NATIONAL JOINT COUNCIL
CAT 1 PROJECTS MONTHLY REPORTS
AUGUST 2024

	CLIENT	LOCATION	PROJECT/SITE	MONTHLY STATEMENT	CONTRACTORS	CURRENT MANPOWER	PEAK MANPOWER	NEXT MEETING
CAT 1	Sabic UK Petrochems Ltd	Wilton	Teesside Improvement Project (TIP)	The site has reached 2.43 million safe hours since the project began. Project is now 80% construction complete against a plan. Pre-commissioning activities have started.	4	474	500	3.9.24
	Mitsubishi Chemicals UK	Saltend	Project Puma	The date of the first PJC has yet to be arranged. M&E works are now expected to commence in January 2025.	Nil	Nil	300	TBC
	North London Waste Authority	Edmonton	North London Heat and Power Project	M&E works are expected to commence shortly.	Nil	Nil	600	31.10.24
CAT 1 BASIC	Vynova	Runcorn	Project Summer	Date of last meeting: 8.8.24. BGen at 82.12% complete in site installation works, and from this point the concentration will be on completions and handover.	3	243	200-250	5.9.24
	ExxonMobil	Fawley	FAST Project	The project continues to make progress and the Joint Forum next meets in December	4	400	290	5.12.24